

Equipment and e-linac commissioning

Kate & Ethan

Multiple stages to commissioning


1. **No beam**: does everything turn on? Is the polarity right? Can we read it out? Is it in EPICS if it should be? Etc, etc
 - Estimated time: a couple days
2. **Beam, but no target**: this allows us to commission the optics, in particular to make sure the PMQs are producing a field sufficiently close to what we simulated that the beam transport will work. Essentially pure e-linac tasks, rather than DarkLight
 - Estimated time: could be a couple days, could be longer if the optics give trouble
3. **Beam on target**: now we start the “real” experiment commissioning. Follow procedures described in Section 10 of commissioning plan attached to this agenda item
 - As far as I know, the 300 hours of data taking that we requested for commissioning counts in this section, not before. Not sure who to clarify that with but if Stephi is present maybe she knows?
 - Produces data for measurements Ethan will discuss shortly

Commissioning the detectors

- Note that we can start commissioning the detector system before we get beam on target, both using cosmic rays and for studying backgrounds/noise in environment
- Believe we are all on the same page that we should begin this
- However, commissioning with electrons & positrons of known/expected energy will require beam on target
- I'm mostly focusing on the non-experiment equipment in these slides on pre-target commissioning, but I am not meaning to exclude these studies.

Commissioning checklist

- Made a new tab in DarkLight to-do-list sheet.
 - <https://docs.google.com/spreadsheets/d/17ZQipk7hrhHMKlkH7NgX8mNZbqcx0eAG6KceL1h046g/edit?usp=sharing>
- Click “Commissioning” at the bottom:



- Please help me spot anything missing or offer suggestions! Especially useful: help with defining clear acceptance criteria for each test
- Let's use this sheet collectively for tracking commissioning progress. If you mark an item as done or in progress, add your name to the “Checked by” column so we can follow up if needed
- Example screenshots coming up, just skim them ->

DarkLight Commissioning Tasklist

						Commissioning plan Docushare number: Document-20244078					
						Commissioning report Overleaf link: [not yet created]					Yellow: e-linac commissioning
						Example commissioning plans: Document-191059, Document-241968, Document-171793					Pink: experimental
Object	Task	Sub-task	Checked by	Required energies:	Checked at energies:	Checks completed?	Succeeded?	Documented?	Method of validation or acceptance criterion		
Stage 1: to be done before beam											
Steerers											
	Steerer 1 (EHDT:YCB4B)	Correctly named and visible in EPICS				<div></div>	<div></div>	<div></div>	Self-evident		
		Can be turned on/off				<div></div>	<div></div>	<div></div>	Check that readback says it's on or off. Actual effect		
	Steerer 2 (EHDT:XCB7 and	Correctly named and visible in EPICS				<div></div>	<div></div>	<div></div>	Self-evident		
		Can be turned on/off				<div></div>	<div></div>	<div></div>	Check that readback says it's on or off. Actual effect		
EMQs											
	EMQ 1 (EHDT:Q8)	Correctly named and visible in EPICS				<div></div>	<div></div>	<div></div>	Self-evident		
		Can be turned on/off				<div></div>	<div></div>	<div></div>	Can we confirm with hand-held magnet?		
		Polarity correct				<div></div>	<div></div>	<div></div>	Check polarities with same magnet		
	EMQ 2 (EHDT:Q9)	Correctly named and visible in EPICS				<div></div>	<div></div>	<div></div>	Self-evident		
		Can be turned on/off				<div></div>	<div></div>	<div></div>	Can we confirm with hand-held magnet?		
		Polarity correct				<div></div>	<div></div>	<div></div>	Check polarities with same magnet		
BPMs											
	BPM 1 (EHDT:BPM4)	Named, visible, and readout visible in EPICS				<div></div>	<div></div>	<div></div>	Self-evident		
		Integrated into interlock?				<div></div>	<div></div>	<div></div>	Can only check that implementation exists until beam		
	BPM 2 (EHDT:BPM7)	Named, visible, and readout visible in EPICS				<div></div>	<div></div>	<div></div>	Self-evident		
		Integrated into interlock?				<div></div>	<div></div>	<div></div>	Can only check that implementation exists until beam		
	BPM 3 (EHDT:BPM9)	Named, visible, and readout visible in EPICS				<div></div>	<div></div>	<div></div>	Self-evident		
		Integrated into interlock?				<div></div>	<div></div>	<div></div>	Can only check that implementation exists until beam		
Camera at DarkLight target ladder											
	Distance calibration done and recorded in system					<div></div>	<div></div>	<div></div>	Self-evident		
	Can see viewscreen and calibration points when screen is in place					<div></div>	<div></div>	<div></div>	Self-evident		
	Integrated in e-linac system however other cameras are					<div></div>	<div></div>	<div></div>	Self-evident		
Viewscreen in front of dump (EHDT:VS9)											
	Distance calibration done and recorded in system					<div></div>	<div></div>	<div></div>	Self-evident		
	Can see viewscreen and calibration points when screen is in place					<div></div>	<div></div>	<div></div>	Self-evident		
	Integrated in e-linac system however other cameras are					<div></div>	<div></div>	<div></div>	Self-evident		
Collimator (EHDT:COL9)											
	Correctly named and visible in EPICS					<div></div>	<div></div>	<div></div>	Self-evident		
	Current readback visible					<div></div>	<div></div>	<div></div>	Should be zero with no beam		
	Flow rate accurately displayed					<div></div>	<div></div>	<div></div>	Turn water on/off to validate		
	Integrated into interlock					<div></div>	<div></div>	<div></div>	Can only check that implementation exists until beam		
Target ladder											
	Can move up and down from e-linac EPICS					<div></div>	<div></div>	<div></div>	Hit the button and check what happens		
	Position calibration aligned with visual feedback					<div></div>	<div></div>	<div></div>	Once it's installed, best thing we can do to check po		
Experiment spectrometers											
	Visible in and controllable from DarkLight EPICS (DL EPICS)					<div></div>	<div></div>	<div></div>	Self-evident		
	Software interlock in place (current based? confirm with Jan)					<div></div>	<div></div>	<div></div>	?		
	Hardware interlock connected to water flow meters in place					<div></div>	<div></div>	<div></div>	?		
	Flow rates accurately displayed in DL EPICS					<div></div>	<div></div>	<div></div>	Turn water on/off to validate		
	Hall probes correctly installed and reading out successfully					<div></div>	<div></div>	<div></div>	Should report fields appropriate for settings		
	Polarities set correctly for electrons in both arms					<div></div>	<div></div>	<div></div>	Check polarities with hand-held magnet		
GEMs											
	Gas flow established and monitoring working smoothly					<div></div>	<div></div>	<div></div>	Self-evident		
	New power cables and hookups working correctly					<div></div>	<div></div>	<div></div>	Confirm hits being successfully read out		
	Read back of voltage settings working in DL EPICS					<div></div>	<div></div>	<div></div>	Confirm visually on power supply		
	Successful readout triggering re-established with setup in hall					<div></div>	<div></div>	<div></div>	Test with cosmics run; should be able to reconstruct		

[illegible]

Paperwork - what can we do when

- A question earlier this week about whether we can really proceed to take beam for commissioning.
- First, no paperwork required to commission detectors with backgrounds/cosmics, we can do that whenever we are ready.
- Where we need all approvals in line is when we start running beam to the dump (with or without target in)
- Got: CNSC license update, divisional safety review passed
- Need: official sign off on Gate 4a (waiting on engineering ECO that took a long time to finalize) and for another safety document to be emailed to the operators (it's signed and ready, but person responsible is on vacation - looking for a backup)
- CNSC license was the point of most concern. With that in hand, confident the rest will converge on the timescale of a week or two.

Post-commissioning commissioning

- Reminder that when we want to swap from commissioning to physics running, we need to physically exchange the PMQs by swapping the spool piece downstream from the chamber
- With new PMQs in place, optics need to be re-commissioned (basically a repeat of Step 2 above)
- Nothing else should need to be redone